

Plant Compliance and Regulatory Checklist - 2025

Reference: Factory Act 1948, OISD-137, OISD-116, PESO Regulations, ISO 9001:2015

Section A: Pressure Vessels and Boilers

A1. BLR-118 - Annual pressure test certificate: EXPIRED (01-Feb-2025). Required by Factories Act Section 31 and PESO. Status: NON-COMPLIANT. Action: schedule inspection authority visit immediately.

A2. R-201 - Safety relief valve SRV-R201-01 test certificate: DUE March 2025. Required by OISD-116 every 18 months. Status: ACTION REQUIRED within 30 days.

Section B: Rotating Equipment Vibration Monitoring (OISD-137)

B1. P-101 - Vibration inspection: NON-COMPLIANT. Reading 6.2 mm/s exceeds OISD-137 limit of 4.5 mm/s. Action required within 48 hours.

B2. P-102 - Vibration inspection: COMPLIANT. Reading 3.1 mm/s. Next due June 2025.

B3. P-201 - Vibration inspection: COMPLIANT. Reading 2.8 mm/s. Next due June 2025.

Section C: Instrumentation Calibration (Factory Act Schedule VIII)

C1. TK-482 Level Transmitter LT-482-01 - Calibration: OVERDUE by 45 days. Required every 6 months. Status: NON-COMPLIANT. Must complete by 30 March 2025.

C2. HX-305 Temperature Instruments - Calibration: CURRENT. Status: COMPLIANT.

C3. M-017 Motor Protection Relay - Calibration: CURRENT. Status: COMPLIANT.

Section D: SOP and Procedure Review

D1. SOP-PUMP-07 (Pump Startup and Shutdown) - Last reviewed: March 2024. Review cycle: 12 months. Next due: March 2025. Status: DUE FOR REVIEW.

D2. HSE-LOTO-001 (Lockout-Tagout) - Last reviewed: November 2023. Status: OVERDUE for review by 6 months.

D3. SOP-BOILER-01 (Boiler Startup) - Last reviewed: January 2025. Status: COMPLIANT.

Section E: Quality Non-Conformances (ISO 9001:2015)

E1. HX-305 tube fouling - NCR raised 15 March 2025. RCA pending. Target closure: 30 April 2025.

E2. P-101 vibration exceedance - NCR raised 15 March 2025. Alignment check scheduled 17 March 2025. Target closure: 20 March 2025.

E3. BLR-118 certificate lapse - NCR raised 01 February 2025. Inspection scheduled 25 March 2025. Target closure: 31 March 2025.

Compliance Summary

Total items checked: 16

Compliant: 9

Non-compliant: 3 - BLR-118 pressure cert, P-101 vibration, TK-482 calibration

Action required within 30 days: 2 - R-201 SRV test, SOP-PUMP-07 review

Critical (immediate): 1 - BLR-118

Audit readiness score: 6.2 out of 10. Target: 9.0 by Q2 2025.